COMPLETION REPORT

1	Name of the work	Improvements to roads and drains at Chikkasandra in Ward No.12, in Shettyhalli Sub Division.
2	Sanctioned Estimate No. & Date	
3	Head of Account which is chargeable	P-1777
4	Instrument Order NO. & Date	EE/DD/86/14-15 dt 26.06.14
5	Name Of Contractor	Sri. M Lakkappa, No. 38, Mallasandra, Bangalore-560 057.
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	-
7	Measurement recorded in	MB 8
8	Check Measurement of the Asst	MB 8
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/junior Eng	Ravi.N.K.
	b) Asst. Exe Engineer	Ramachandramurthi.S.N.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
10.00	₹ 59952=00	—	40048=00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Ravi.N.K

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

ಕಾರ್ಯಪಾಲಕರ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು-57.